

Bruhath Bangalore Mahanagara Palike Dasarahalli Zone

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE DATE

SI No	DESCRIPTION	DETAILS			
		General	Public	Toilet	& Spetage
1	Name of Work	Maintenance in ward no.15 Dasarahalli			
2	Estimated cost and Technical Sanction No & Date	5.00 Lakhs BBMP:EE/DD/TS/24/2020-21 Date:17.07.2020			
3	Amount of Tender	315000.18			
4	Job Code No	015-20-000082			
5	Name & Address of the Contractor	ChandraShekar D.L			
6	Aggrement No & Date	BBMP:EE/DD/AGG/101/2020-21 Date:25.09.2020			
7	No & Date Under which the work order has been issued	BBMP:EE/DD/WO/197/2020-21 Date:13.03.2021			
8	Time Limit Originally Fixed For completion of time	90 Days			
9	Date of application of Contractor requesting for Extension	—			
10	Date of receipt of aplication in Sub Division	—			
11	Weather time extended	No			
12	Due date of Staring the Work	25-09-2020			
13	Due date of completion of the work	24-12-2020			
14	Actul Date of Completion of the work	05-08-2021			
15	Progress achieved during first extension	—			
16	Time extension peroid applied for	224 Days (24-12-20 to 05-08-21)			
17	No of Days	224 Days			
18	Time Extension Recommended	Yes			
19	Whether orginal aplication of Contractor enclosed	Yes			
20	The balance work to be executed	—			
21	Approximate time required for completion on the work	—			
22	Work charge establishment expenditure incurred after expiry of the due date of Completion	—			
23	Whether notice as per clause(2) of aggrement if so No	No			
24	Whether reply received action taken on the contractor	—			
25	Rate of Fine recommended by Asst. Executive Engineer	Recommended without Penalty			
26	Remarks for Executive Engineer				

Assistant Engineer
Ward No-15

Executive Engineer
Dasarahalli Division

Asst. Executive Engineer
Dasarahalli Sub Division



Bruhat Bangalore Mahanagara Palike Dasarahalli Zone

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE DATE			
Sl No	DESCRIPTION	DETAILS	
1	Name of Work	General Public Toilet &	Spetage
2	Sanction Estimate Cost Rs. In Lakhs	Maintenance in ward no.15 Dasarahalli	
3	Tender Amount Rs in Lakhs (Including T.P)	5.00 Lakhs	
4	Time Given to Complete the tender work in Days From To	25-09-2020 - 24-12-2020	
5	Progress achieved during the given tender period Rs. In Lakhs	—	
6	Balance Progress amount to be completed during EOT Rs.in Lakhs	—	
7	EOT Required to complete the balance work in Days From- To	224 days	
8	Penalty to be levied per day (0.10% per day for the balance progress amount i.e colomn(6) maximum up to 105 of the tendered amount	2240	

Note: To substantiate financial progress i.e column No(5) relavent records viz MB Bill form etc. to be shown to the EOT approving authority for confirmation.

Assistant Engineer
Ward No-15

Executive Engineer
Dasarahalli Division

Asst. Executive Engineer
Dasarahalli Sub Division

Dasarahalli